

Project Schedule

Prairie Trace Golf Course Greens Renovation Design

As of 13 Jan 06

Task	Scheduled	Actual
Design Charrette/Kickoff	21 Dec 05	21 Dec 05
35% Design Submission	11 Jan 06	12 Jan 06
35% Review Comments	11-19 Jan 06	
95% Design Submission	6 Feb 06	
95% Review Comments	7-14 Feb 06	
100% Ready to Advertise Pkg.	1 Mar 06	

Other Key Dates for Follow-on Construction Project*:

- 1 Feb 06; Request construction project funding at AFCEE from AFSVA
- 6 Feb 06; Receive construction project funding at AFCEE from AFSVA
- 15 Feb 06; Construction SOW complete
- 2 Mar 06, Complete RFP package to contracting
- 6 Mar 06, Construction RFP released to contractor
- 14 Mar 06, Subcontractor site visit at PTGC
- 24 Mar 06, Proposals due
- 31 Mar 06, Negotiation and pricing complete
- 7 Apr 06, Contract award
- 7 Apr – 5 May 06, Plans, Permits, and Mobilization
- 8 May – 15 Sep 06, Construction (1 green per week = 19 weeks)

*Note – Not part of the current contract.

[Other key dates assuming a Construction RFP on Monday 6 March.

Proposal Period will need to be 3 weeks making proposal due 24 March

Two week contract award period puts contract award on 7 April

1 month mobilization and 19 weeks construction puts construction complete at 15 Sep (2 weeks ahead of deadline)]